Van Muijen Betonbouw BV

Project: Postjesweg
Onderdeel: Kelder
Datum: 21-jun

Directie
Project-enginee

Versie: 1

e: igen werkzaamheden
o: Onderaannemers

no:	omschrijving	ploeg	tempo	Hoev
	Maand			juni
	werkbare werkweken			
	werkbare werkdagen			
1	**Kelderwanden + kolommen**			1
2	Vlechten fase 1, vanaf as A/1 buitenwanden			2
3	Bekisten + stort wand as E-F/3-4			3
4	Bekisten + stort wand as J/5-8			4
5	Bekisten + stort wand as G/6-8			5
6	Bekisten + stort wand as J/2-5			6
7	Bekisten + stort wand as E/4-5a			7
8	Bekisten + stort wand as 1/G-J			8
9	Bekisten+ stort wand as G/6-8			9
10	Bekisten+ stort wand as F/4-5a			10
11	Bekisten+ stort wand as 1/E-F			11
12	Stellen kolommen as C + D + aangieten, 6 stuks			12
13	Stellen kolommen as 7 + aangieten, 6 stuks			13
14	Stellen kolommen as 2a + 3a + aangieten, 6 stuks			14
15	Stellen kolommen as G + H + aangieten, 6 stuks			15
16	Balken over kolommen			16
17	Ondersteuning as C			17
18	Bekisten as C			18
19	Ondersteunen as D			19
20	Bekisten as D			20
21	Wapening as C-D			21
22	Randkist as C-D			22
23	Stort as C-D			23
24	Ondersteuning as 5a + E + F			24
25	Bekisten as 5a + E + F			25
26	Wapening as 5a + E +F			26
27	Randkist as 5a + E + F			27
28	Stort as 5a + E + F			28
29	Waterdicht maken buitenzijde kelderwanden			29
30	Ondersteuning as 2a + 3a + G			30
31	Bekisten as 2a + 3a + G			31
32	Wapening as 2a + 3a + G			32
33	Randkist as 2a + 3a + G			33
34	Stort as 2a + 3a + G			34
35	Ondersteuning as H			35
36	Bekisten as H			36
37	Wapening as H			37
38	Randkist as H			38
39	Stort as H			39
40	**Begane grond vloer**			40
41	Leggen kanaalplaten as A-C + C-D			41
42	Leggen kanaalplaten as D-F G-J			42
43	Leggen kanaalplaten as F-G + 1-3a/D-G			43
44	Leggen kanaalplaten as G - H + H- J			44
45	Naden afstorten			45
46	Stellen randkisten			46
47	Wapening druklaag			47
48	Stort druklaag 1e fase			48
49	Installatie			
50	Wanden Begane grond t/m Mezzaninevloer			
51				
52				
53				
54				
55				

