# SHEET PILES EXTRACTION SCHEDULE

| ID | Nome attività | Durata | Inizio | Fine |
|---|---|---|---|---|
| 1 | **Sheet Piles Extraction Schedule** | **45 g** | **11/2/2020** | **1/19/2021** |
| 2 | **Milestones** | **43 g** | **11/4/2020** | **1/19/2021** |
| 3 | Start of Sheet Piles Extraction | 0 g | 11/4/2020 | 11/4/2020 |
| 4 | Extraction of sheet piles on Bercylaan completed (area subject to results of Vibration Monitoring) | 0 g | 12/7/2020 | 12/7/2020 |
| 5 | Sheet Piles Extracted on Ceramiquelaan street | 0 g | 12/14/2020 | 12/14/2020 |
| 6 | Completion of Sheet Piles Extraction | 0 g | 1/19/2021 | 1/19/2021 |
| 7 | Possible limitation/suspension of sheet piles extraction activity due to school exam period with impact on overall completion | 8 g | 11/12/2020 | 11/20/2020 |
| 8 | **Sheet Piles Extraction (424 single sections, 10 single sections per day)** | **45 g** | **11/2/2020** | **1/19/2021** |
| 9 | Mobilization | 2 g | 11/2/2020 | 11/3/2020 |
| 10 | Area 8001 (Ceramiquelaan) n.66 | 7 g | 11/4/2020 | 11/12/2020 |
| 11 | Area 7001B axis B8 (Ceramiquelaan) n.22 | 3 g | 11/13/2020 | 11/17/2020 |
| 12 | Area 7001B axis W (Ceramiquelaan) n.43 | 5 g | 11/18/2020 | 11/24/2020 |
| 13 | Area 7001A axis W (Ceramiquelann) n.43 | 5 g | 11/25/2020 | 12/1/2020 |
| 14 | Area 7001A-5001/2A axis W (Ceramiquelaan) n.82 | 9 g | 12/2/2020 | 12/14/2020 |
| 15 | Area 1000/2000 (Badhuiskade) n.168 | 14 g | 12/15/2020 | 1/19/2021 |

